MAJOR PROJECTS

Quarterly Project Status Briefing

April 2011 through June 2011



MAJOR PROJECTS

Quarterly Project Status Briefing

April 2011 through June 2011



Disclaimer

The Quarterly Major Projects Status Briefing publication (the report) is prepared by SANBAG's Program Management Consultant, Parsons Transportation Group.; it is intended to be used to communicate project information between SANBAG staff and the SANBAG Board. The information contained in the report may change considerably from publication to publication and should not be used in any manner other than the report's intended use.

MAJOR PROJECTS - PROJECT STATUS BRIEFING (Phase Status as of June 30, 2011)

Page <u>No.</u>	Project Name	<u>Phase</u>	Corridor
1 2 3 4	Project Location Maps Mainline Projects Interchange Projects Grade Separation Projects Special Projects		
5 6 7 8 9 10	Mainline Projects I-10 Corridor I-215 Bi-County HOV Gap Closure SR 210 Extension Construction I-10 Westbound Widening I-215 Widening – Central I-215 Widening – South	Environmental Design & ROW Construction Construction Construction Close-out	I-10 Corridor I-215 Corridor SR 210 Corridor I-10 Corridor I-215 Corridor I-215 Corridor
11 12 13 14 15 16 17 18 19 20	Interchange Projects I-10 and Cherry Avenue I-10 and Citrus Avenue I-10 and Riverside Avenue I-10 and Tippecanoe I-15 & I-215 Improvement (Devore) I-215 and Barton Road I-215 and Mt. Vernon/Washington I-215 and SR-210 Connector SR 210 and Pepper Avenue I-15 and La Mesa/Nisqualli	Design Design Construction Design Environmental Environmental Planning Construction Environmental Design	I-10 Corridor I-10 Corridor I-10 Corridor I-10 Corridor I-15 & I-215 Corridors I-215 Corridor I-215 Corridor I-215 & SR-210 SR 210 I-15 Corridor
21 22 23 24 25 26 27	Grade Separation Projects Colton Crossing UP and BNSF Hunts Lane and UP Main Street and BNSF Palm Avenue and BNSF Lenwood Road and BNSF North Milliken and UPRR Laurel Street and BNSF	Environmental Design & ROW Environmental Environmental / Design Environmental Construction Design	Heavy Rail Corridor Local Streets Local Streets Local Streets Local Streets Local Streets Local Streets
28 29 30	Special Projects SR-60 Soundwall San Bernardino Valley Traffic Signal Synchronization Colton Quiet Zone	Design Construction Design	SR 60 Local Streets Local Streets

PROJECT STATUS BRIEFING -DEFINITIONS-

- 1 Complete for Beneficial Use =Satisfactory completion of the project's stated purpose to allow public use of facilities without restrictions
- 2 Construction = Project phase after Construction Notice to Proceed (NTP) and before Project Complete-Contract Close
- 3 Design & ROW = Project phase after Project Report (PR) Approval and before Construction NTP
- 4 Design (PS&E) = Development of the final Plans, Specifications and Estimates for use in bidding the construction
- 5 "Early" = Work along a Mainline or Segment that is performed first to assist execution of a major project
- 6 Environmental = Project phase after Project Study Report (PSR) Approval and before Project Report (PR) Approval. Includes development of Project Approval (PA) documentation and Environmental Documents (ED)
- 7 Grade Separation = Work to change elevations of road and/or rail intersections to expedite traffic flow
- 8 HOV = High Occupancy Vehicle (i.e. car pool)
- 9 Interchange = Connectors between Interstates and/or major roads
- 10 Interstate Highway = Federally monitored high speed roads
- 11 Local Streets = State/City owned and maintained streets
- Mainline = Interstate freeway corridor project that is new and/or widened (added lanes general purpose, HOV, auxiliary, etc.)
- Planning = Project phase after Start of Project and before Project Study Report (PSR)
 Approval
- Preliminary Engineering =The design effort required to sufficiently define the project's alternatives and support the development of the Environmental Documentation (ED). Completion of preliminary engineering will approximate 30% of the overall design effort of the project.
- 15 Project Complete Contract Close = Final completion of all construction activities and formal close-out of construction contracts
- Project Report (PR) = Report documenting the Preliminary Engineering (up to 30% of Design) to recommend the preferred alternative used for Project Approval (PA). All Environmental Documentation (ED) is contained in this report.
- Project Study Report (PSR) = Report documenting the early definition of a project used to determine viability of proceeding with Preliminary Engineering and Environmental approvals.
- Right-of-Way (ROW) Certification = Identification, appraisal and purchase of required land parcels for the project. Also includes the right of possession of land through condemnation. ROW Certification is a prerequisite for Construction bidding.
- Segment = A specified portion of an Interstate freeway corridor project that is widened (added lanes general purpose, HOV, auxiliary, etc.)
- Sound Walls = Self supported walls that are of sufficient height to reduce roadway noise to an acceptable level
- 21 Start of Project = Board action to begin procurement of Planning phase activities
- Utility Relocation = Modification of any and all utilities (i.e. Electrical, Gas, Water, Sewer, Communications, etc.) to alleviate conflicts with project's construction or use. Utility Certification is a prerequisite for Construction bidding.
- 23 Close-out = Construction complete and completing formal close out of all contracts.

PROJECT STATUS BRIEFING

-FUNDING PROGRAM DESCRIPTIONS-

FEDERAL


- ARRA American Recovery and Reinvestment Act
- CMAQ Congestion Mitigation & Air Quality Program
- STP Surface Transportation Program
- TIGER Transportation Investment Generating Economic Recovery
- TEA Transportation Enhancement Activity
- TE Transportation Enhancement
- DEMO Demonstration Project
- PNRS Project of National & Regional Significance
- IMD Interstate Maintenance Discretionary
- SAFETEA-LU Safe, Accountable, Flexible, Efficient Transportation Equity Act Legacy for Users


<u>STATE</u>


- CMIA Corridor Mobility Improvement Account
- TCRP Traffic Congestion Relief Program
- RIP Regional Improvement Program
- STIP State Transportation Improvement Program
- ITIP Interregional Transportation Improvement Program
- LLP/IIP Interregional Improvement Program
- TCIF Trade Corridor Improvement Fund
- SHOPP State Highway Operation and Protection Program
- TLSP Traffic Light Synchronization Program


LOCAL

- DMPF Developer Mitigation Program Funds
- DIF Developer Impact Fees









I-10 Corridor Type: Mainline

I-10 Corridor

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	2005
Study Report Approved	Dec 2006
PA/ED Approved	[Jul 2014]
Design Approved - ROW Certified	[2015]
Construction Notice to Proceed	[2015]
Complete for Beneficial Use	[2019]
Project Complete – Contract Close	[2020]

Budgetary Estimate Summary (\$ 000's)		
Cost Item	Amount	
Study Report	- Caltrans -	
Project Report	\$10,500	
Final Design	\$30,000	
ROW Certification	\$11,737	
Utility Relocation	- Incl in ROW -	
Construction	\$710,329	
Total	\$762,566	

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I - For PA/ED	\$10,500
Future Fed, State, Local	\$744,752
State: STIP	7,314
Total	\$762,566

Project Scope Summary:

• This project consists of two build alternatives under study: One alternative adds one HOV (i.e., "carpool") lane in each direction on I-10 from Haven Avenue in Ontario to Ford Street in Redlands connecting to the eastern limit of the existing I-10 HOV lanes in Ontario. The second alternative begins at the Los Angeles/San Bernardino County line and studies the conversion of the existing HOV lane to a High Occupancy Toll (HOT) lane and the addition of a HOT lane in each direction to Haven Avenue.

Phase: Environmental

Project Status and Continuing Activities:

- Several preliminary engineering design and environmental technical studies (i.e. drainage, noise, traffic, earthquake etc.) are continuing per plan for both a "full" and "reduced" standard alternative.
- Results of the initial Toll Feasibility Study for I-10 Corridor was presented to the SANBAG Board of Directors in June 2010. Direction was given to staff to consider a HOT lane alterative for the I-10 Corridor project and to evaluate alternative finance and delivery methods.
- Caltrans concurs with the addition of a HOT lane alternative within the Environmental Phase.
- Contract amendment to the design consultant for this change as well as procurement for level two Traffic and Revenue and Toll Feasibility Studies are awaiting Board approval.

Project Notes of Interest:

- Current schedule and cost estimates are under revision as the project alternatives and support and capital costs have changed.
- Funding for final design, right-of-way and construction still must be identified and secured. Measure I 2010-2040 is the only currently identified fund source.

Issues Being Worked:

 Informing member agencies of the status of this corridor project, HOT Lane alternative, and coordination with their related projects.

Primary Project Contact

Chad Costello (909) 884-8276

ccostello@sanbag.ca.gov

I-215 Corridor Type: Mainline

I-215 Bi-County High Occupancy Vehicle (HOV) Gap Closure

Map of Project:



Schedule Summary		
Milestone	Actual [Forecast]	
Start of Project	February 2009	
Study Report Approved	-incl. in PA/ED-	
PA/ED Approved	Mar 2011	
Design Approved	[Mar 2012]	
Construction Notice to Proceed	[Sept 2012]	
Complete for Beneficial Use	[Aug 2014]	
Project Complete – Contract	[Feb 2015]]	

Budgetary Estimate Summary (\$ 000's)		
Cost Item	Amount	
Study Report	-incl. in PA/ED-	
Project Report and Env Document	\$6,120	
Final Design	\$13,029	
ROW Support	\$1,200	
ROW/Utilities Capital (Escalated)	\$9,012	
Construction Support	\$13,484	
Construction Capital (Escalated)	\$134,850	
Total	\$177,695	

Funding Summary (\$ 000's)		
Funding Source	Amount	
Federal - CMAQ	\$24,209	
State - STIP	\$45,089	
- CMIA	\$15,460	
- STP	\$26,250	
- IIP	\$4,961	
RCTC	\$23,410	
Measure I	\$38,316	
Tota	sl \$177,695	

Project Scope Summary:

- This project proposes to construct a High Occupancy Vehicle (HOV) system along the I-215 Corridor between the SR-60/SR-91/I-215 Junction in Riverside County and the Orange Show Road Interchange in the City of San Bernardino.
- The project will add an HOV lane in each direction of I-215 by reconstructing the inside and outside shoulders of the mainline and restriping the lanes resulting in three general purpose lanes and one HOV lane in each direction.

Project Status and Continuing Activities:

- The current project schedule has been developed in conjunction with Caltrans staff in order to meet requirements of the Congestion Management Improvement Account (CMIA) program.
- SANBAG negotiated a cooperative agreement with Caltrans that would authorize the State to provide professional services for final design and ROW engineering. This Agreement was approved in March, 2011.

Project Notes of Interest:

PA/ED was achieved in March per the schedule, and PS&E is proceeding with Right of Way activities.

Issues Being Worked:

 The most pressing issue is the design of the new temporary and permanent BNSF bridge crossing. Staff is coordinating with Caltrans and BNSF to address this issue.

Primary Project Contact

Khalil Saba (909) 884-8276 ksaba@sanbag.ca.gov **Phase: Construction**

SR 210 Corridor Type: Mainline SR-210 Freeway Extension Construction

Map of Project:



Schedule Summary		
Milestone	Actual [Forecast]	
Start of Project	1980	
Study Report Approved	Caltrans	
PA/ED Approved PA/ED Re-evaluation (for 9,10,11)	1996 2004	
Design Approved – ROW Certified	Apr 2004	
Construction Notice to Proceed	Jan 2005	
Complete for Beneficial Use	Jul 2007	
Project Complete – Contract Close	Dec 2008	

Budgetary Estimate Summary (\$ 000's)		
Cost Item	Amount	
Study Report	Caltrans	
Project Report	Caltrans	
Final Design	\$26,098	
ROW Certification	Caltrans	
Utility Relocation	Caltrans	
Construction	\$207,325	
Totals	\$233,423	

Funding Summary (\$ 000's)		
Funding Source	Amount	
Federal - STP	\$1,393	
- CMAQ	\$19,034	
- TEA	\$2,000	
State - RIP	\$77,392	
- LLP/IIP	\$3,863	
Coop Agreements	\$9,492	
Measure I	\$120,249	
Total	\$233,423	

Project Scope Summary:

- This project extends the existing SR-210 freeway from the Los Angeles-San Bernardino County line (Segment 1) to the I-215 (Segment 11) with three general purpose lanes and one HOV (i.e. "car pool") lane in each direction (see also the "I-215 and SR-210 Connector" project).
- Includes landscape for Segments 1,2,3,4,8,9,10,11 and seismic upgrade of the Muscoy UPRR railroad overpass bridge.

Project Status and Continuing Activities:

- Construction activities on Segment 11 the SR-210/I-215 high-speed connectors began in October 2009 and is scheduled to be completed in early 2013 (page 18).
- Landscape Plant Establishment work for Segments 1, 2, and 3 were completed in May 2011. Plant Establishment for Segment 4 is to be completed in October 2011.
- Construction manager contract for landscape on Segments 8,9,10 &11 was approved in June 2010.
- Seament 8 Landscape project was bid on 2/1/11 and started construction in May 2011.
- Segment 9 Landscape was approved for advertisement in June and is expected to go out to bid in July 2011.

Project Notes of Interest:

- Caltrans is currently working on the landscape PS&E for Segment 10 and should deliver final PS&E in August 2011.
- Segment 11 PS&E is scheduled to be completed by April 2012.

Issues Being Worked:

Working on providing as-built plans to Caltrans for the Segments 1, 2 and 3 projects.

Primary Project Contact

Sagar Pandey (909) 884-8276 spandey@sanbag.ca.gov

I-10 Corridor Type: Mainline

I-10 Westbound Widening

Map of Project:



Schedule Summar	y
Milestone	Actual [Forecast]
Start of Project	July 2004
Study Report Approved	- Incl in PR -
PA/ED Approved	July 2007
Design Approved - ROW Certified	Oct 2009
Construction Notice to Proceed	Jan 2011
Complete for Beneficial Use	[2013]
Project Complete – Contract Close	[2014]

Budgetary Estimate Summary (\$ 000's)		
Cost Item	Amount	
Study Report	- Incl in PR -	
Project Report	\$964	
Final Design	\$3,955	
ROW Certification	\$311	
Utility Relocation	\$0	
Construction	\$23752	
Totals	\$28,982	

Funding Summary (\$ 000's)	
Funding Source	Amount
State – CMIA	\$14,080
Measure I	\$6,462
STPL	\$7,751
SHOPP	\$689
Total	\$28,982

Project Scope Summary:

- This project will add a general purpose lane to westbound I-10 from Live Oak Canyon Road in Yucaipa to Ford Street in Redlands and ramp metering at Yucaipa Boulevard
- To add this lane and maintain proper traffic sight distances, an extensive "cut back" of the hillside north of the freeway between Yucaipa Boulevard and Wabash Avenue is required. A major retaining wall will stabilize the altered hillside.
- The project does not affect any of the current bridge structures.

Project Status and Continuing Activities:

- Federal funding has been approved.
- Authorization to proceed with construction was provided by Caltrans and FHWA.
- Construction contract was awarded on December 8, 2010, approximately \$13 million under the engineers estimate.

Project Notes of Interest:

- Right-of-way included only the necessary temporary construction easements costs. No permanent land takes are required.
- No utility relocation is required for this project.
- Construction costs are escalated to 2010/11 dollars.

Issues Being Worked:

Modifications to existing concrete median barrier and PCC paving are ongoing.

Primary Project Contact: Mike Barnum

(909) 884-8276

mbarnum@sanbag.ca.gov

I-215 Corridor Type: Mainline

I-215 Widening – Central San Bernardino

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	July 1988
Study Report Approved	Caltrans
PA/ED Approved	June 1992
PA/ED Re-evaluation Approved	Dec 2005
Design Approved	May 2009
Construction Notice to Proceed	Oct 2009
Complete for Beneficial Use	[2013]
Project Complete	[2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	- Caltrans -
Project Report	- Caltrans -
Final Design	\$27,607
ROW Certification	\$47,200
ROW Support	\$10,090
Construction Support	\$37,904
Construction	\$174,800
Totals	\$297,601

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal - CMAQ	\$58,345
- STP	\$0
- DEMO	\$21,586
- PNRS (IVDA Co-op)	\$2,899
- ARRA	\$128,115
- TE	\$1,935
- TEA	\$1,662
State - RIP	\$41,935
- TCRP	\$8,887
Measure I	\$32,237
Total	\$297,601

Project Scope Summary:

- This project will improve traffic operations along I-215 between Rialto Avenue and Massachusetts Avenue. The following operational improvements will be performed:
 - Add one car pool lane in each direction.
 - Add one general use lane in each direction.
 - Reconfigure ramps at the 2nd Street, 3rd, 5th Street, Baseline Street and SR-259 interchanges.
 - Build/Replace 16 bridge structures.
 - Widen two existing bridge structures.
 - Provide additional through (auxiliary) lanes.
 - Add local (frontage) road from 2nd Street to 3rd Street in each direction.
- Landscape to be bid as a separate project.

Project Status and Continuing Activities:

- Construction began in October, 2009.
- Anticipate completion December 2013.

Project Notes of Interest:

- The new 9th Street Bridge was opened to traffic in January
- The new 5th Street northbound on-ramp was opened to the public in February, 2011.
- The 16th Street Bridge was demolished in January, 2011.
- The second half of Baseline Bridge was demolished in January 2011, the first half of bridge is complete.
- The new 5th Street southbound off-ramp was opened to traffic in May, 2011.

Issues Being Worked:

- The second half of Baseline Bridge is scheduled to be completed in November, 2011.
- The northbound 215 to the northbound 259 connector is being constructed.

Primary Project Contact

Sagar Pandey (909) 884-8276

spandey@sanbag.ca.gov

I-215 Corridor Type: Mainline

I-215 Widening – South San Bernardino

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	July 1988
Study Report Approved	Caltrans
PA/ED Approved PA/ED Re-evaluation Approved	June 1992 Dec 2005
Design Approved - ROW Certified	Apr 2007
Construction Notice to Proceed	Dec 2007
Complete for Beneficial Use	Aug 2010
Project Complete – Contract Close	April 2011

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	- Caltrans -
Project Report	- Caltrans -
Final Design	\$8,323
ROW Certification	\$59,749
ROW Support	\$4,676
Construction Support	\$14,603
Construction	\$89,433
Totals	\$176,784

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal - CMAQ	\$23,176
- STP	\$29,307
- DEMO	\$0
- PNRS (IVDA Co-op)	\$19,171
- ARRA	\$0
State - RIP	\$103,767
Measure I	\$1,363
Total	\$176,784

Project Scope Summary:

- This project will improve traffic operations along I-215 between Rialto Avenue and Orange Show Road. The following operational improvements will be performed:
 - Add one HOV (i.e. "car pool) lane in each direction.
 - Add one general use lane in each direction.
 - Reconfigure ramps at Inland Center Drive, Mill Street and Orange Show Road Interchanges.,
 - Build/Replace six [6] bridge structures.
 - Widen two existing bridge structures.
 - Provide additional through (auxiliary) lanes between 2nd
 Street and Mill Street.
 - Add local (frontage) road from Inland Center Drive to Mill Street in Each Direction.

Project Status and Continuing Activities:

Construction of this project is completed.

Project Notes of Interest:

 This project is adjacent to the I-215 Widening-Central San Bernardino project, and the construction schedules for each overlapped.

Issues Being Worked:

Close-out

Primary Project Contact

Sagar Pandey (909) 884-8276 spandey@sanbag.ca.gov Active Phase: Design

I-10 Corridor Type: Interchange

I-10 and Cherry Avenue

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	1998
Study Report Approved	2001
PA/ED Approved	Feb 2009
Design Approved - ROW Certified	Apr 2011
Construction Notice to Proceed	[Aug 2011]
Complete for Beneficial Use	[Dec 2013]]
Project Complete – Contract Close	[Jun 2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	City/Caltrans
Project Report	781
Final Design	\$5,065
ROW Certification	\$9,503
Utility Relocation	-Incl in ROW-
Construction	\$61,546
Total	\$76,895

Funding Summary (\$ 000's)	
Funding Source	Amount
State – STIP	\$3,908
TCIF	\$30,773
County	\$17,177
Measure I	\$14,202
City of Fontana	\$9,610
IMD	\$1,225
Total	\$76,895

Project Scope Summary:

- This project will make operational and safety improvements and greatly reduce traffic congestion at the I-10 interchange at Cherry Avenue. Specifically it will:
 - Replace existing five-lane Cherry Avenue Bridge over I-10 with an eight-lane bridge and add one lane to each ramp.
 - Widen the existing Cherry Avenue Bridge over the UP railroad from four lanes to eight lanes.
 - Widen and improve Cherry Avenue from Slover Avenue to Valley Blvd.
 - Provide improvements at the Cherry Avenue/Slover Avenue and the Cherry Avenue/Valley Blvd intersections.

Project Status and Continuing Activities:

- The PA/ED phase was performed by the County of San Bernardino and completed in February 2009.
- Final design was completed in April 2011.

Project Notes of Interest:

- The budgetary estimate for construction is estimated in 2010 dollars.
- The County is leading the right-of-way appraisals and acquisition activities.
- ROW focus meetings are ongoing and all properties have been successfully negotiated or possessed
- Construction cooperative agreements between all parties (SANBAG, County and City) have been executed.
- SANBAG has obtained approval to advertise, award and administer the construction project.

Issues Being Worked:

- Right-of-way site clearance demolition, utility easements, utility relocation and railroad coordination are the primary focus of remaining tasks.
- UPRR and Caltrans have approved the bridge structure plans and the PUC permit has been obtained.
- A construction management firm is currently under contract.

Primary Project Contact

Chad Costello (909) 884-8276 ccostello@sanbag.ca.gov Active Phase: Design

I-10 Corridor Type: Interchange

I-10 and Citrus Avenue

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	1998
Study Report Approved	2001
PA/ED Approved	Oct 2008
Design Approved - ROW Certified	Apr 2011
Construction Notice to Proceed	[Aug 2011]
Complete for Beneficial Use	[Dec 2013]
Project Complete – Contract Close	[Jun 2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	City
Project Report	City
Final Design	\$6,012
ROW Certification	\$5,257
Utility Relocation	-Incl in ROW-
Construction	\$47,200
Total	\$58,469

Funding Summary (\$ 000's)	
Funding Source	Amount
State – STIP	\$3,238
Federal - STP	\$28,260
Federal – CMAQ	\$2,500
County of San Bernardino	\$117
Fontana	\$22,335
Measure I	\$2,019
Total	\$58,469

Project Scope Summary:

- This project will make operational and safety improvements and greatly reduce traffic congestion at the I-10 interchange at Citrus Avenue. Specifically it will:
 - Replace existing four-lane Citrus Avenue Bridge over I-10 with a seven-lane bridge and add one lane to each ramp.
 - Widen the existing Citrus Avenue Bridge over the UP railroad from three lanes to six lanes.
 - Widen and improve Citrus Avenue from Slover Avenue to Valley Boulevard.

Project Status and Continuing Activities:

- The PA/ED phase was performed by the County of San Bernardino and completed in February 2009.
- Final design is completed.
- An amendment to the TCIF Baseline Agreement was processed for ROW Certification to be extended to April 2011 and start of Construction to August 2011.
- The RFA package is being reviewed by Caltrans for federal fund authorization.

Project Notes of Interest:

- The budgetary estimate for construction is estimated in 2010 dollars.
- The City of Fontana is leading the right-of-way appraisals and acquisition activities.
- ROW for all required properties have been successfully negotiated.
- Construction cooperative agreements between all parties (SANBAG, County and City) have been approved..
- SANBAG has obtained approval to advertise, award and administer the construction project.
- Constructability review and construction bid package are being prepared.

Issues Being Worked:

- Utility relocations, site demolition, property clearance, and bid package preparation.
- UPRR and Caltrans have approved the bridge structure plans and the PUC permit has been obtained.
- A Construction Management firm is under contract.

Primary Project Contact

Chad Costello (909) 884-8276


ccostello@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS CAPITAL PROJECTS – Garry Cohoe QUARTERLY PROGRESS REPORT – April 2011 – June 2011

I-10 Corridor Type: Interchange

I-10 and Riverside Avenue

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	1995
Study Report Approved	Mar 1997
PA/ED Approved	May 1999
PA/.ED (Reexamined) Approval	Feb 2008
Design Approved - ROW Certified	Jun 2009
Construction Notice to Proceed	Feb 2010
Complete for Beneficial Use	[Nov 2011]
Project Complete – Contract Close	[2012]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	- Rialto -
Project Report	- Rialto -
Final Design	\$1,885
ROW Certification	\$2,470
Utility Relocation	-Incl in ROW-
Construction	\$22,873
Total	\$27,228

Funding Summary (\$ 000's)	
Funding Source	Amount
City of Rialto	\$11,936
STIP	\$1,452
DEMO	\$651
IMD	\$486
MSI	\$2,865
FCIF	\$9,838
Total	\$27,228

Project Scope Summary:

- This project will replace the existing five-lane Riverside Avenue bridge over I-10 with a nine-lane bridge and provide the following improvements:
 - Five northbound lanes (three through lanes, two left turn lanes) and four southbound lanes (two through lanes, two left turn lanes - Stage 2A).
 - One additional lane will be added to all four "on/off" ramps (Stage 1).
 - Provide underneath clearance for ultimate I-10 High Occupancy Vehicle (HOV) requirements (see "I-10 HOV Extension" project).
 - Add lanes and provide safety improvements on Riverside Avenue between the interchange and Valley Boulevard (Stage 2B).

Project Status and Continuing Activities:

- This project was advertised for construction in October 2009.
- SANBAG Board approved the award of a construction project at the January 6, 2010 meeting.
- Work started on February 22, 2010.
- Anticipated finish November 2011.
- Construction bids were 7 million dollars under the engineers estimate.

Project Notes of Interest:

- To effectively manage the construction contract, an escrow account was established by the City.
- Project includes a 'not to exceed' \$600,000 incentive/disincentive clause to construct the new bridge within 200 calendar days.
- Construction of Stage 2 is ongoing

Issues Being Worked:

- Demolition and reconstruction of new Riverside Avenue Bridge scheduled for April 27, 2011 thru November 15, 2011.
- Landscaping concept plans and approval to construct landscape improvements as part of interchange project are being discussed with Caltrans.

Primary Project Contact

Mike Barnum (909) 884-8276

mbarnum@sanbag.ca.gov

Active Phase: Design

I-10 Corridor Type: Interchange

I-10 and Tippecanoe Avenue

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	May 1997
Study Report Approved	Aug 2002
PA/ED Approved	Jan 2011
Design Approved - ROW Certified	[Nov 2012]
Construction Notice to Proceed	[Jan 2013]
Complete for Beneficial Use	[June 2014]
Project Complete – Contract Close	[Nov 2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	Incl in PR
Project Report	\$2,349
Final Design	\$3,260
ROW Certification	\$31,317
Utility Relocation	\$2,500
Construction	\$38,540
Totals	\$77,966

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal (DEMO, STP-Local)	\$49,410
State - IIP	\$2,500
Local (Cities, IVDA, Measure I)	\$26,056
Total	\$77,966

Project Scope Summary:

- This project will reconfigure the I-10 and Tippecanoe Avenue interchange to improve operational conditions:
 - Construct "S" curve off ramp from westbound I-10 to Tippecanoe.
 - Construct "C" curve on ramp from Tippecanoe to I-10 westbound.
 - Widen Tippecanoe from Harriman Place to Redlands Boulevard adding one lane in each direction.
 - Add an eastbound through (auxiliary) lane along eastbound I-10 from Waterman to Tippecanoe.
 - Widen Redlands Boulevard with turn lanes at intersection with Tippecanoe (west of Tippecanoe only).

Project Status and Continuing Activities:

- Caltrans approval of the final Project Report and Environmental Document was provided on Jan. 27, 2011.
- Right-of-way activities are currently in progress by Caltrans.
- 95% Plans, Specifications and Estimates will be delivered in July 2011.
- The Request for Authorization for federal funds for Right of Way was submitted to Caltrans in Dec. 2010. Authorization (E-76 approval) is expected by the end of July 2011.

Project Notes of Interest:

- Approximately 15 alternative concepts were considered.
 As the alternative concepts were reviewed, only one (1) build alternative was found to be viable.
- Staff developed a plan to phase construction of the project and cut approximately 10 months from delivery of the completed interchange improvements.
- Project has not been recommended, but remains eligible for Congestion Management Improvement Account funding.

Issues Being Worked:

- Working with Caltrans Local Assistance to resolve issue with earmark funding from the City of Loma Linda for Tippecanoe Interchange Project and to obtain E-76 approval for right of way acquisitions.
- Staff working with Caltrans design and environmental staff to resolve sound wall maintenance issue.

Primary Project Contact

Scott Neff (909) 884-8276 sneff@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS
CAPITAL PROJECTS – Garry Cohoe
QUARTERLY PROGRESS REPORT – April 2011 – June 2011

I-15 and I-215 Corridors

Type: Interchange

I-15 and I-215 Interchange Improvements (Devore)

Map of Project:



Schedule Summary	
Milestone	Actual
	[Forecast]
Start of Project	July 2007
Study Report Approved	Mar 2009
PA/ED Approved	[Feb 2012]
Design Approved - ROW Certified	[July 2012]
Construction Notice to Proceed	[2012]
Complete for Beneficial Use	[2016]
Project Complete – Contract Close	[2017]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	Incl in PA/ED
Project Report	\$9,792
Preliminary Engineering	\$195
ROW Certification	\$45,017
Utility Relocation	\$6,800
Construction	\$247,784
Total	\$309,588

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I (2010 – 2040) Cajon Pass	\$48,000
Measure I (Major Projects)	\$9,987
State – SHOPP	\$137,600
STP	\$45,119
DEMO	\$1,500
RIP	\$60,582
Private Utility Company	\$6,800
Total	\$309,588

Project Scope Summary:

- This project will reconfigure the I-15/I-215 Interchange to provide four lanes in each direction on the I-15 corridor through the interchange.
- The planning effort also includes adding separate truck connectors through the interchange.

Project Status and Continuing Activities:

- Project Study Report was approved in March 2009.
- Project Approval/Environmental Document (PA/ED) activities are continuing.
- Project was approved by CTC as a Caltrans "design-build" project at the June 30th/July 1st 2010 CTC meeting.
- Applications for additional federal funding have been submitted.

Project Notes of Interest:

- Measure I funds from 2010-2040 are being advanced to fund work on the preliminary engineering.
- The budgetary cost estimate is based on the current preliminary design and reflects the costs at the time of construction.
- Additional funding for this project is under pursuit for future phases.
- Cooperative Agreements have been executed for Caltrans to be the responsible agency through completion of the Environmental and Preliminary Engineering Phase, and for the procurement and management of the design build contract.
- A cooperative agreement between Caltrans and SANBAG for initial Right of Way work was executed.

Issues Being Worked:

- Technical studies complete and draft project report and environmental document are under review. Circulation of the draft environmental document is underway and will continue through July, 2011.
- Working with State and Federal agencies to discuss the project and delivery process as related to design-build.
- Working on preliminary design activities and scoping rightof-way work.
- Anticipate selection of a preferred alternative in July, 2011.

Primary Project Contact

Dennis Saylor (909) 884-8276 dsaylor@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS CAPITAL PROJECTS – Garry Cohoe QUARTERLY PROGRESS REPORT – April 2011 – June 2011 I--215 Corridor Type: Interchange

I-215 and Barton Road

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	June 2006
Project Study Report Approved	April 2007
PA/ED Approved	[Jun 2012]
Design Approved - ROW Certified	[Feb 2015]
Construction Notice to Proceed	[Jun 2015]
Complete for Beneficial Use	[Jan 2018]
Project Complete	[Jul 2018]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	-Incl in PA/ED-
Project Report	\$1,181
Final Design	\$3,290
ROW Support	\$2,038
ROW/Utilities Capital (Escalated)	\$17,168
Construction Support	\$4,970
Construction Capital (Escalated)	\$46,824
Totals	\$75,471

Funding Summary (\$ 000's)	
Funding Source	Amount
State – STIP/RIP	\$62,623
Measure I – Major Projects Fund	\$902
RCTC	\$279
DEMO	\$1,500
Measure I – Freeway Fund	\$10,167
Total	\$75,471

Project Scope Summary:

- This project will replace the I-215/Barton Road interchange to meet current and future traffic demand. The proposed new facility would accommodate the future ultimate widening of the freeway to four mixed-flow lanes and one HOV lane in each direction.
- This interchange reconstruction will involve the realignment of the on and off ramps, including the reconfiguration of some local streets. The project would improve local traffic operations by accommodating higher traffic volumes at the interchange.

Project Status and Continuing Activities:

- Staff from SANBAG, Caltrans, and the City of Grand Terrace have met to discuss the reconfiguration of local streets to ensure that the project accommodates the City's planned land uses and development plans.
- Several engineering and environmental technical reports have been submitted to Caltrans and are in the process of being reviewed. Several technical reports have been approved.

Project Notes of Interest:

 Caltrans, SANBAG, and City Staff have agreed to consider another build alternative involving a tight diamond concept. This new alternative is currently being developed by the project development team.

Issues Being Worked:

None

Primary Project Contact

Khalil Saba (909) 884-8276 ksaba@sanbag.ca.gov

I-215 and Mt. Vernon Avenue/Washington Street

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	July 2007
Project Study Report Approved	Apr 2011
PA/ED Approved	[May 2013]
Design Approved - ROW Certified	[Aug 2015]
Construction Notice to Proceed	[Aug 2015]
Complete for Beneficial Use	[Oct 2017]
Project Complete – Contract Close	[Apr 2018]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	-Incl in PA/ED-
Project Report	\$1,474
Final Design	\$3,092
ROW Support	\$2,256
ROW/Utilities Capital (Escalated)	\$19,003
Construction Support	\$6,520
Construction Capital (Escalated)	\$53,419
Totals	\$85,764

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I	\$1,295
RCTC	\$179
Measure 1 - Freeway	\$43,290
STP	\$21,000
RIP	\$20,000
Total	\$85,764

Project Scope Summary:

- This project will replace the I-215 and Mt. Vernon/Washington Street interchange to meet current and future traffic demand. The proposed facility would accommodate the future ultimate widening of the freeway to four mixed-flow lanes and one HOV lane in each direction.
- This interchange reconstruction will involve the realignment of the on and off ramps, including reconfiguration of local streets and will also greatly improve local traffic operations by accommodating the movement of higher traffic volumes on the new bridge and ramps.

Project Status and Continuing Activities:

- This project is in the project study report (PSR) phase and the Project Development Team (PDT) is proceeding with the development and analysis of project alternatives.
- Staff from SANBAG, Caltrans, and the City of Colton have met to discuss local street reconfigurations resulting from the project.
- Several engineering reports and plans have been submitted for Caltrans review to date.

Project Notes of Interest:

This project is currently on hold.

Issues Being Worked:

 Project is on hold due to a reduction in Caltrans budget to provide oversight for local projects.

Primary Project Contact

Khalil Saba (909) 884-8276 ksaba@sanbag.ca.gov

I-215 and SR-210 Corridors

Type: Interchange

I-215 and SR-210 Connectors

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	1980
Study Report Approved	Not Applicable
PA/ED Approved (Corridor) PA/ED SR-210 Approved Combined PR "Memo to File"	Feb 1998 Jul 2007 Nov 2008
Design Approved - ROW	Nov 2008
Construction Notice to Proceed	Jan 2010
Complete for Beneficial Use	[2013]
Project Complete	[2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	Not Applicable
Project Report	Incl in Design
Final Design	\$11,731
ROW Certification	\$10,987
ROW Support	\$2,585
Construction Support	20,216
Construction	\$76,879
Total	\$122,398

Funding Summary (\$ 000's)	
Funding Source	Amount
State – RIP	\$43,256
- CMIA	\$65,540
Measure I	\$13,602
Total	\$122,398

Project Scope Summary:

- This project will provide two high speed connectors 1) from northbound I-215 to westbound SR-210 and 2) from eastbound SR-210 to southbound I-215. In addition, this project will provide the following operational improvements:
 - Addition of one carpool lane in each direction on I-215 between the 210/215 Interchange and (approximately) Massachusetts Avenue (to connect with the planned improvements of the "I-215 Widening – Central San Bernardino" project)
 - Addition of a general purpose lane (northbound I-215) and a through (auxiliary) lane (southbound I-215) between the 210/215 Interchange and University Parkway
 - Replacement of three bridge structures over I-215 (27th Street, Highland Avenue, Massachusetts Avenue)
 - Ramp modifications at Highland Avenue and 27th Street
 - Multiple local street modifications.

Project Status and Continuing Activities:

- This project started as two separate projects 1)
 Improvements related to Route 210, and 2) Improvements
 along I-215. A recommendation to combine the two
 separate design efforts into one construction package
 was approved at the May 2007 SANBAG Board meeting.
- The Environmental Reevaluation for the improvements related to both SR-210 and for the I-215 project was approved in July 2007 and the Environmental "memo to file" for the combined project was issued in November 2008.
- In November 2008 the SANBAG Board approved transfer of lead agency responsibility to Caltrans for implementing AAA on this combined project.
- Project was advertised May 2009, contract was awarded in October 2009 and work started January 11, 2010.

Project Notes of Interest:

- The cost estimate for right-of-way and construction reflect the anticipated cost in the year of construction.
- Construction of 27th Street Bridge is complete.

Issues Being Worked:

 Construction of Highland Ave and 27th Street/ Mt. Vernon interchanges, SR 210 to I215 connector structure are ongoing.

Primary Project Contact

Sagar Pandey (909) 884-8276 spandey@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS CAPITAL PROJECTS – Garry Cohoe QUARTERLY PROGRESS REPORT – April 2011 – June 2011 SR-210 Type: Interchange

SR-210 and Pepper Avenue

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	January 2011
Study Report Approved	N/A
PA/ED Approved	[April 2013]
Design Approved - ROW Certified	[August 2013]
Construction Notice to Proceed	[Sept 2013]
Complete for Beneficial Use	[2015]
Project Complete	[2015]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	\$1,359
Final Design	\$1,516
ROW Support	N/A
ROW Capital	\$1,000
Construction Support	\$190
Construction Capital	\$14,900
Total	\$18,965

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I	\$18,965
Total	\$18,965

Project Scope Summary:

- This project proposes a new full directional interchange between SR-210 and Pepper Avenue in the City of Rialto. The SR-210 Pepper Avenue Interchange project was initially a part of the SR-210 Freeway Extension, but was removed at the final design phase since the extension of Pepper Avenue to SR-210, a separate project by the City of Rialto, was not completed.
- Bridge work was included as part of the SR-210 Freeway Extension Project; this project will add the interchange ramps and improve the portion of Pepper Avenue within the project limits.

Project Status and Continuing Activities:

- The Board of Directors approved an environmental and design services contract in January 2011.
- The Board of Directors also approved an environmental, design, and ROW cooperative agreement with Caltrans in January 2011.
- Traffic studies and environmental studies are underway.

Project Notes of Interest:

 The City of Rialto's extension of Pepper Avenue is scheduled to go to construction in Mid-2011.

Issues Being Worked:

None.

Primary Project Contact

Paul Melocoton (909) 884-8276 pmelocoton@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS
CAPITAL PROJECTS – Garry Cohoe
QUARTERLY PROGRESS REPORT – April 2011 – June 2011

I-15 Type: Interchange

I-15/La Mesa Road- Nisqualli Road Interchange

Map of Project:



Schedule Summa		
Milestone	Actual	
	[Forecast]	
Start of Project	1990	
Study Report Approved	2001	
PA/ED Approved	2007	
Design Approved - ROW Certified	Jul 2010	
Construction Notice to Proceed	[Oct 2011]	
Complete for Beneficial Use	[2013]	
Project Complete	[2014]	
Budgetary Estimate Summary (\$ 000's)		
Cost Item	Amount	
Study Report	Inc.	
Project Report	Inc.	
Final Design	\$6,179	
ROW Support	Inc.	
ROW Capital	\$25,630	
Construction Support	\$8,025	
Construction Capital	\$43,475	
Total	\$83,309	
Funding Summary (\$ 000's)		
Funding Source	Amount	
Measure I	\$4,426	
Victorville DIF	\$35,956	
State (CMIA)	\$21,324	
RIP	\$11,530	
STP	\$3,800	
DEMO	\$6,273	
Total	\$83,309	

Project Scope Summary:

The project connects La Mesa Road on the west side of Interstate 15 with Nisqualli Road on the east side by constructing an over-crossing and interchange connection to Interstate 15 in the City of Victorville. Other proposed improvements include:

- Realignment of Amargosa Road.
- Realignment & widening of Mariposa Road.
- Realignment & widening of La Mesa Road between El Rio Road and Amargosa Road.
- Realignment & widening of La Mesa Road / Nisqualli Road between realigned Amargosa Road and Balsam Road.
- Installation of traffic signals on the realigned Amargosa Rd at: La Mesa Rd; Southbound ramps; and Luna Rd; on realigned Nisqualli Rd at: Northbound Ramps; and realigned Mariposa Rd.
- Construction of sound walls/ retaining walls on Nisqualli Road, east of realigned Mariposa Rd; on Mariposa Rd, north of Nisqualli Rd.
- Construction of sound walls on Amargosa Rd north of La Mesa Rd; on La Mesa Rd, west of Amargosa Rd.
- Install irrigation adjacent to the sound walls / retaining walls.

Project Status and Continuing Activities:

- Design team is addressing constructability review comments from SANBAG staff.
- Coordination with Caltrans and City of Victorville is ongoing to insure construction contract advertisement is released as soon as possible.

Project Notes of Interest:

The project received Caltrans approval for a Metric Exception, and the construction contract must be advertised as soon as possible.

Issues Being Worked:

None.

Primary Project Contact

Khalil Saba (909) 884-8276

ksaba@sanbag.ca.gov

Type: Grade Separation

Colton Crossing (UPRR and BNSF Railroads)

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	Jan 1998
Study Report Approved Supplemental Approved	Jan 1999 Dec 2005
PA/ED Approved	May 2011
Design Approved - ROW Certified	June 2011
Construction Notice to Proceed	[Sept 2011]
Complete for Beneficial Use	[2014]
Project Complete – Contract Close	[2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	Caltrans
Project Report	\$3,689
Final Design	\$11,660
ROW Support and Capital	\$26,700
Construction Support and Capital	\$160,005
Total	\$201,994

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal – TIGER	\$33,800
State – ITIP	\$3,689
– TCIF	\$91,305
Railroads	\$73,195
Total	\$201,994

Project Scope Summary:

- This project will separate the Union Pacific (UP) railroad tracks and Burlington Northern Santa Fe (BNSF) railroad tracks to provide a grade separation, allowing uninterrupted flow of passenger and freight rail traffic.
- No additional track capacity will be constructed (existing/future two UP tracks and two BNSF tracks).

Project Status and Continuing Activities:

- Caltrans is the lead agency for the California Environmental Quality Act (CEQA) document and FHWA is the Lead agency for the preparation of the National Environmental Policy Act (NEPA) document. Caltrans will perform technical reviews and general oversight, on behalf of FHWA and FRA.
- The Initial Study/Mitigated Negative Declaration (IS/MND) was circulated on March 1, 2011, and approved on May 11, 2011.
- The Environmental Assessment (EA) was circulated on March 25, 2011, and approved on May 26, 2011.
- Two public meetings were held in Colton on March 16th and March 17th.

Project Notes of Interest:

- In February 2010, the project was awarded \$33.8 million in American Recovery and Reinvestment Act (ARRA) stimulus funds through the Transportation Investment Generating Economic Recover (TIGER) program. In May 2010, the California Transportation Commission approved \$91 million in TCIF funding.
- In June 2011, the CTC concurred with the Environmental Document and placed the project on the delivered but unallocated projects list awaiting availability of TCIF Funds.

Issues Being Worked:

None.

Primary Project Contact

Garry Cohoe / Khalil Saba (909) 884-8276 gcohoe@sanbag.ca.gov ksaba@sanbag.ca.gov

Local Streets

Type: Grade Separation

Hunts Lane and Union Pacific Railroad

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	October 2001
Study Report Approved	Incl in PR
PA/ED Approved	August 2007
Re-Validation of NEPA	Nov 2009
Design Approved - ROW Certified	April 2011
Construction Notice to Proceed	[Oct 2011]
Complete for Beneficial Use	[Dec 2013]
Project Complete – Contract Close	[2014]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	Incl in PR
Project Report	\$400
Final Design	\$1,850
ROW Certification	\$5,500
Construction	\$29,125
Total	\$36,875

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal - UPRR	\$4,500
- PNRS	\$12,485
CMAQ	\$7,895
State - TCRP	\$9,663
UPRR	\$1,283
Measure I	\$1,049
Total	\$36,875

Project Scope Summary:

 This project will bridge Hunts Lane over the existing Union Pacific (UPRR) railroad tracks providing uninterrupted flow for traffic and rail. In addition, some adjacent local streets will also be reconfigured to improve traffic operations and safety.

Project Status and Continuing Activities:

- A Maintenance Agreement between the City of Colton and the City of San Bernardino has been approved by the Cities.
- The Cities Maintenance Agreement is being incorporated into a cooperative agreement with the railroad.
- Revalidation of the NEPA environmental clearance was obtained in November 2009.
- Stage construction concepts have been developed.
- Utility relocation work is being planned
- The PUC issued an order to construct in October, 2009.
- Railroad Construction and Maintenance Agreement was approved in March, 2011.
- Project will be advertised for construction once federal approval of funds is obtained.

Project Notes of Interest:

 For this project, Hunts Lane will be fully closed to traffic during construction of the bridge structure (anticipated duration is 13 months).

Issues Being Worked:

- Currently updating engineering estimate and right-of-way cost for construction and may require additional funding.
- Negotiations with some property owners are ongoing.
 Condemnation action was required on some properties.
- Finalizing design package and Right of Way Certification.
- Preparing final bid package and funding request.
- CM Services contract expected to be awarded in the Summer of 2011.


Primary Project Contact

Dennis Saylor (909) 884-8276 dsaylor@sanbag.ca.gov

Local Streets Type: Grade Separation

Main Street and BNSF Railroad

Map of Project:



Schedule Summary	
Milestone	Actual
Willestoffe	[Forecast]
Start of Project	Jan 2008
Study Report Approved	N/A
PA/ED Approved	[Jul 2013]
Design Approved - ROW Certified	[Jun 2014]
Construction Notice to Proceed	[Dec 2014]
Complete for Beneficial Use	[Feb 2017]
Project Complete – Contract Close	[Nov 2017]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	\$900
Final Design	\$2,340
ROW Certification	\$2,600
Construction	\$22,680
Total	\$28,520

Funding Summary (\$ 000's)	
Funding Source	Amount
City of Grand Terrace	\$5,135
Future Funds	\$23,385
Total	\$28,520

Project Scope Summary:

- This project will grade separate Main Street from the Burlington Northern Santa Fe (BNSF) railroad tracks allowing uninterrupted flow of traffic and rail. In addition, some adjacent local streets may require reconfiguration to improve traffic operations and safety.
- This project is located along the boundary between Grand Terrace and the County of Riverside.

Project Status and Continuing Activities:

- The SANBAG procurement procedures have been followed to shortlist and interview qualified consultants for this project.
- The recommended consultant contract award for this project must still be presented to the Board along with a Design Cooperative Agreement between SANBAG, the City of Grand Terrace and the County of Riverside.

Project Notes of Interest:

- For this project, it is anticipated that the Lead Agency for environmental clearance will be either the City of Grand Terrace or the County of Riverside, the Lead Agency for funding will be SANBAG, and SANBAG will be responsible for Project Management services and these services will be jointly reimbursed by the City of Grand Terrace and the County of Riverside.
- The city of Grand Terrace will reimburse SANBAG for their fair share of cost using Developer Mitigation Program Funds (DMPF). The county of Riverside will reimburse SANBAG using their local funds.

Issues Being Worked:

This project is currently "on-hold" pending the results of the Pigeon Pass study. Riverside County is currently conducting the Pigeon Pass study to determine the preferred alignment connectivity between developments in San Bernardino County (west of I-215) and Riverside County (east of I-215).

Primary Project Contact

Dennis Saylor (909) 884-8276

dsaylor@sanbag.ca.gov

Local Streets Type: Grade Separation

Palm Avenue and BNSF Railroad

Map of Project:



Schedule Summary	
Milestone	Actual
Milestoffe	[Forecast]
Start of Project	Jan 2008
Study Report Approved	June 2009
PA/ED Approved	June 2011
Design Approved - ROW Certified	[Jun 2012]
Construction Notice to Proceed	[Nov 2012]
Complete for Beneficial Use	[Aug 2014]
Project Complete	[Jan 2015]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	-incl. in PA/ED-
Project Report	\$853
Final Design	\$1,945
ROW Support	\$1,029
ROW/Utilities Capital (Escalated)	\$7,291
Construction Support	\$1,795
Construction Capital (Escalated)	\$13,407
Total	\$26,320

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal – SAFETEA LU	\$1,600
State – TCIF	\$9,390
County of San Bernardino	\$3,515
CMAQ	\$4,300
Measure I	\$6,874
BNSF RR	\$641
Total	\$26,320

Project Scope Summary:

- This project will grade separate Palm Avenue from the Burlington Northern Santa Fe (BNSF) railroad tracks allowing uninterrupted flow of traffic and rail. In addition, some adjacent local streets may require reconfiguration to improve traffic operations and safety.
- This project is located along the boundary between the City of San Bernardino and the County of San Bernardino.

Project Status and Continuing Activities:

- SANBAG and the City of San Bernardino entered into a cooperative agreement to define project development and funding responsibilities for the project. The Board approved this cooperative agreement at its October 2008 meeting. A similar cooperative agreement for the right of way phase was approved at the June, 2011 Board meeting.
- The project was federalized with earmarked, SAFETEA-LU funds in the amount of \$1.6 million. Approximately \$4 million of federal Congestion Management Air Quality (CMAQ) funds will be used for Right-of Way.
- In November 2009, the SANBAG Board of Directors approved a contract to allow CH2M Hill to provide final design services and environmental services for NEPA compliance.
- The PDT is continuing with project development efforts.
 The PA/ED phase was completed in June 2011 and the PS&E phase in 2012.
- Right of Way activities are anticipated to start this summer.

Project Notes of Interest:

 The City of San Bernardino will reimburse SANBAG for their fair share of costs using Developer Mitigation Program Funds. The City's share is 14.6% and SANBAG's share is 85.4%.

Issues Being Worked:

 Originally, the project was planned for strictly CEQA compliance; however, since the project was federalized through the earmark of SAFETEA-LU funds, and because the project is adjacent to federally endangered species habitat NEPA compliance will be required for the project.

Primary Project Contact


Dennis Saylor (909) 884-8276 dsaylor@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS CAPITAL PROJECTS – Garry Cohoe QUARTERLY PROGRESS REPORT – April 2011 – June 2011

Local Streets Type: Grade Separation

Lenwood Road and BNSF Railroad

Map of Project:



Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	Incl in Design
Final Design	\$4,409
ROW Certification	\$4,650
Construction	\$22,295
Total	\$31,354

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I	\$12,392
City of Barstow	\$1,859
Federal Funds (DEMO)	\$1,200
TCIF	\$6,694
CMAQ	\$3,450
Railroad Contribution - BNSF	\$1,098
County of San Bernardino	\$2,500
SLPP	\$2,161
Total	\$31,354

Project Scope Summary:

- This project will construct a grade separated crossing along Lenwood Road over the existing Burlington Northern Santa Fe (BNSF) railroad tracks, allowing the safe and uninterrupted flow of both vehicular and freight rail traffic. The proposed improvements include widening of Lenwood Road from two lanes to four lanes between Main and Jasper Streets to match the City of Barstow's General Plan and to accommodate future projected traffic demands.
- No additional track capacity will be added as part of this project; however, the locally preferred alternative allows adequate space for BNSF to construct an additional track in the future.

Project Status and Continuing Activities:

- The City of Barstow will be the CEQA lead agency and FHWA will be the NEPA lead agency. Caltrans will perform technical reviews and provide general oversight of the NEPA document on behalf of FHWA.
- Future traffic projections and potential noise impact issues caused a six month delay in the anticipated environmental clearance for the project. Caltrans final approval of all technical studies is expected by end of July 2011.
- SANBAG, City and County executed a cooperative agreement to address funding for right-of-way and construction activities in July 2011.

Project Notes of Interest:

TCIF funding for construction of this project is contingent upon meeting various milestones contained in the baseline funding agreement with the California Transportation Commission.

Issues Being Worked:

- Staff will be working with the California Transportation Commission (CTC) on a baseline agreement amendment to revise project cost estimates and delivery milestones for consistency with the current project design.
- Staff working on an amendment to the design consultant's contract to address out of scope work associated with an expansion of the project footprint to provide alternate access to parcels along Lenwood Road impacted by the change in profile grade of the roadway at the rail crossing.

Primary Project Contact

Scott Neff (909) 884-8276 sneff@sanbag.ca.gov

Local Streets Type: Grade Separation

North Milliken Avenue and UPRR Railroad

Map of Project:



Schedule Summary	
Milestone	Actual
	[Forecast]
Start of Project	N/A (City)
Study Report Approved	N/A (City)
PA/ED Approved	N/A (City)
Design Approved - ROW Certified	Aug. 2010
Construction Notice to Proceed	Nov 2010
Complete for Beneficial Use	[Jan 2013]
Project Complete	[May 2013]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A (City)
Project Report	\$557
Final Design	\$4,000
ROW Certification	\$5,000
Construction	\$48,620
Total	\$58,177

Funding Summary (\$ 000's)	
Funding Source	Amount
STIP/RIP	\$33,167
Section 190 Grant	\$5,000
Local Funds –City of Ontario	\$10,092
TCRP	\$7,757
Railroad Contribution	\$2,161
Total	\$58,177

Project Scope Summary:

- This project proposes to replace the existing at-grade crossing by constructing a 170-foot long, two span, steel plate girder underpass at Milliken Avenue between Airport Drive and Guasti Road in the City of Ontario, allowing the safe and uninterrupted flow of both vehicular and freight rail traffic at this intersection.
- The UPRR track will be elevated over Milliken Avenue to allow freight traffic to pass over vehicular traffic. One additional track is being permanently added along the rail corridor to facilitate construction staging.

Project Status and Continuing Activities:

- Cooperative Agreement with City of Ontario approved in May 2010.
- Construction contract was awarded to CC Myers Inc. in November 2010. The low bid came in at \$12.5 million below the Engineer's Estimate.

Project Notes of Interest:

- The City of Ontario was responsible for all project activities and costs through PS&E and R/W Certification.
- The project uses T-Wall®, a precast concrete retaining wall system by the Neel Company, which has been approved by BNSF for elevated track applications. Over 7,000 pieces required.
- The City of Ontario was awarded a \$5 million State of California Section 190 grant for this project in September 2010.
- T-Wall® production started in February 2011 and is an ongoing operation; installation of the first of more than 7,000 individual retaining wall panels began in May 2011. Construction is expected to finish in approximately two years.

Issues Being Worked:

- SANBAG and the City of Ontario executed an amendment to the construction cooperative agreement in March 2011 to update the estimated costs and revise the funding plan.
- Staff is working with UPRR to review a Cost Reduction Incentive Proposal submitted by the contractor to change the bridge type from a steel girder to a precast concrete box girder. If approved, this change could save up to \$1 million in construction costs. Any savings would be shared with the contractor on a 50/50 basis.

Primary Project Contact

Sagar Pandey (909) 884-8276 spandey@sanbag.ca.gov

SAN BERNARDINO ASSOCIATED GOVERNMENTS CAPITAL PROJECTS – Garry Cohoe QUARTERLY PROGRESS REPORT - April 2011 - June 2011

Local Streets Type: Grade Separation

Laurel Street and BNSF Railroad

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	December 2010
Study Report Approved	N/A
PA/ED Approved	[July 2011]
Design Approved - ROW Certified	[July 2012]
Construction Notice to Proceed	[December 2012]
Complete for Beneficial Use	[May 2014]
Project Complete	[May 2015]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	\$1,449
Final Design	\$2,400
ROW Support	\$780
ROW Capital	\$5,220
Construction Support	\$4,136
Construction Capital	\$39,177
Total	\$53,162

Funding Summary (\$ 000's)	
Funding Source	Amount
TCIF	\$11,917
BNSF Railroads	\$5,316
FUPRR Railroad	\$3,684
Local Funds –City of Colton	\$5,703
TCRP	\$26,542
To	otal \$53,162

Project Scope Summary:

 This project proposes to separate Laurel Street from six railroad tracks along the BNSF corridor in the City of Colton. This project will improve local traffic circulation, enhance safety, and is part of several other projects that are intended to establish a Quiet Zone within the City.

Project Status and Continuing Activities:

- The Board of Directors approved the engineering and environmental services contract for the project in December 2010.
- A design and ROW cooperative agreement with the City of Colton was approved by the Board of Directors in December 2010.
- Project Development Team meetings are ongoing with representatives from the City of Colton, BNSF, and SANBAG in attendance.
- Coordination with BNSF has been initiated and railroad staff has accepted SANBAG's shoo-fly concept.

Project Notes of Interest:

 The project qualifies for a Statutory Exemption (SE) under the California Environmental Quality Act (CEQA).

Issues Being Worked:

- Meetings with adjacent property owners and facility operators are ongoing to hear about access needs.
 Concepts for improvements to local access and circulation are being developed.
- The project will require relocation of various utilities. Utility relocation concepts are being developed.

Primary Project Contact

Paul Melocoton (909) 884-8276 pmelocoton@sanbag.ca.gov

Local Streets Type: Special Projects

SR 60 Soundwall Project

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	2000
Study Report Approved	2001
PA/ED Approved	N/A
Design Approved - ROW Certified	[June 2011]
Construction Notice to Proceed	[Oct 2011]
Complete for Beneficial Use	[April 2012]
Project Complete	[Oct 2012]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	N/A
Final Design	\$ 158
ROW Certification	\$ 0
Construction	\$805
Total	\$963

Funding Summary (\$ 000's)	
Funding Source	Amount
Measure I	\$963
Local Funds	
Federal Funds (DEMO, STP L-R)	
TCIF	
Railroad Contribution	
Future Federal, State & Local	
Total	\$963

Project Scope Summary:

 The project proposes to construct a 16' tall and approximately 1000' long sound wall along State Route 60 between Ramona Avenue and Pipeline Avenue in the City of Chino.

Project Status and Continuing Activities:

- The Board approved the selection of a consulting firm to provide professional design services for preparation of PS&E. A contract was approved in August 2010.
- A kick-off meeting was held on September 30th 2010
- Staff worked closely with Caltrans to obtain mapping and right-of-way information needed for design purposes.
- The 100% PS&E package was delivered in June 2011. Staff will request approval to advertise for construction bids following Caltrans approval of the final PS&E package and issuance of an encroachment permit.

Project Notes of Interest:

- Following construction of an HOV lane project along State Route 60 in the late 1990's, a noise study was performed at the request of adjacent property owners. A 2001 Noise Barrier Summary Report prepared by Caltrans identified the need for a sound wall to mitigate noise impacts caused by the HOV project.
- The project stalled for several years as SANBAG and Caltrans tried to develop a funding plan for construction of this project.
- SANBAG recently identified available Measure I funding to get the project moving forward.

Issues Being Worked:

None


Primary Project Contact

Scott Neff (909) 884-8276 sneff@sanbag.ca.gov

Local Streets Type: Special Projects

San Bernardino Valley Traffic Signal Synchronization

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	Oct 2008
Study Report Approved	N/A
PA/ED Approved	Sept 2009
Design Approved - ROW Certified	Apr 2010
Construction Notice to Proceed	Jan 2011
Complete for Beneficial Use	[Aug 2011]
Project Complete	[Mar 2012]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	\$140
Final Design	\$2,811
Construction Support	\$526
Construction	\$3,292
Total	\$6,769

Funding Summary (\$ 000's)	
Funding Source	Amount
Federal CMAQ	\$4,860
State -TLSP	\$1,909
Total	\$6,769

Project Scope Summary:

- This project will interconnect and synchronize the timing of over 500 traffic signals on regionally significant arterial segments within the San Bernardino Valley. Work will be located with the jurisdiction of 15 agencies in the San Bernardino Valley including the County of San Bernardino and Caltrans.
- The project culminates the effort to upgrade approximately 1,200 traffic signals along major arterial roadways and freeway interchanges resulting in improved traffic flow, decreased travel time, reduced fuel consumption, and would reduce emission of air quality pollutants in the San Bernardino Valley.

Project Status and Continuing Activities:

- The project Plans, Specifications and Estimate (PS&E) package was approved on April 2010.
- Federal authorization (E-76) was issued for the project in October 2010.
- SANBAG Board approved Construction Management contract in June 2010.
- SANBAG Board Awarded the construction contract on December 1, 2010.

Project Notes of Interest:

 The project will be funded through the Federal Congestion Mitigation and Air Quality Program (CMAQ). A portion of construction costs will be funded through the State's Traffic Light Synchronization Program (TLSP) under the California Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 (Proposition 1B).

Issues Being Worked:

- Construction started on February 7, 2011 with work to be completed in August 2011.
- Working in the Cities of Chino, Chino Hills, Rialto, Fontana, Yucaipa, San Bernardino, Colton, and Rancho Cucamonga.

Primary Project Contact

Sagar Pandey (909) 884-8276

spandey@sanbag.ca.gov

Active Phase: Design

Local Streets Type: Special Projects

Colton Quiet Zone

Map of Project:



Schedule Summary	
Milestone	Actual [Forecast]
Start of Project	Sept 2010
Study Report Approved	March 2011
PA/ED Approved	June 2011
Design Approved - ROW Certified	[Oct 2011]
Construction Notice to Proceed	[Feb 2012]
Complete for Beneficial Use	[June 2012]
Project Complete	[July 2012]

Budgetary Estimate Summary (\$ 000's)	
Cost Item	Amount
Study Report	N/A
Project Report	\$193
Final Design	\$170
ROW	\$5
Construction Support	366
Construction	\$1,519
Total	\$2253

Funding Summary (\$ 000's)		
Funding Source	Amount	
Measure I	\$2,153	
BNSF	\$100	
Tot	al \$2,253	

Project Scope Summary:

- Due to federal requirements, trains are required to blast their horns as they cross various at-grade crossings within the limits of the City of Colton. This train horn noise results in adverse effects to residences that are near the railroad corridor.
- The project would improve the at-grade crossings at Valley Boulevard and Olive Street and would eliminate two other at-grade crossings at E Street and H Street in order to establish a quiet zone within the City limits.

Project Status and Continuing Activities:

- Coordination with the Federal Rail Authority (FRA) and the California Public Utilities Commission (CPUC) has been initiated and a site diagnostic meeting was held in January 2011. Approvals from both agencies are required prior to the establishment of the quiet zone.
- A Quiet Zone Assessment report (Project Report equivalent) has been approved along with the design concepts at each crossing. An updated construction cost estimate has also been completed as part of the report.
- 30% Plans have been completed and are being reviewed by the City and BNSF.
- A notice of intent to establish a quiet zone is being prepared and is planned to be circulated in July 2011.

Project Notes of Interest:

 A Construction and Maintenance agreement and a rail crossing elimination agreement between SANBAG, the City of Colton, and BNSF have been prepared and are currently in review.

Issues Being Worked:

 The City's roadway easement over 'E' Street and 'H' Street will have to be vacated prior to start of construction.

Primary Project Contact

Paul Melocoton (909) 884-8276 pmelocoton@sanbag.ca.gov